## "Deendayal Upadhyaya Gram JyotiYojana" (DDUGJY)

- Government of India launched a new scheme namely "Deendayal Upadhyaya Gram Jyoti Yojana" (DDUGJY) with the following components:
  - (a) To separate agriculture and non-agriculture feeders to facilitate Discoms in the judicious rostering of supply to agricultural & non- agricultural consumers
  - (b) Strengthening and Augmentation of Sub Transmission & Distribution infrastructure in rural areas and metering at Distribution Transformers, Feeders and consumers end in rural areas.
  - (c) Rural electrification subsumed from erstwhile scheme
- Scheme Outlay:

DDUGJY (a) & (b) - Outlay: Rs. 43033 crore, Subsidy: Rs. 33453 crore RE Component (c) - Outlay: Rs.32860 Crore, Subsidy: Rs. 29574 crore Total Outlay - Outlay: Rs.75893 Crore, Subsidy: Rs. 63027 crore

• Status of Implementation of DDUGJY new Projects (As on 30.11.2016)

As on 30.11.2016, Projects in 32 States/UTs amounting to Rs.42392.46 crores have been sanctioned. Component wise details are as follows:-

- ✓ Feeder Separation: Rs.15597.55 crore
- System Strengthening and connecting unconnected Households: Rs.19522.42 crore
- ✓ Metering: Rs.3981.30 crore
- SAGY: Rs.387.29 crore
- ✓ Electrification of Un-electrified Villages (UEV) through grid: Rs. 1575.34 crore
- ✓ Electrification of Un-electrified Villages (UEV) through Off-grid: Rs.1123.27 crore
- ✓ Provision for Project Management Agency Charges: Rs. 205.29 crore
- ✓ Subsidy of Rs. 2664.52 Crore has been released by MOP to REC against these projects.
- √ The States are in the process of tendering and award of contracts.

## • Status of implementation of RE Component (As on 30.11.2016)

- During X, XI & XII Plan, Ministry of Power has sanctioned 921 projects involving electrification of 1,21,102 un-electrified villages, intensive electrification of 5,92,254 villages and providing free electricity connections to 397.30 Lakh Below Poverty Line households with total project cost of Rs. 65,087.61 Crore.
- Cumulatively (as on 30.11.2016), electrification works in 1,16,680 (96%) un-electrified villages, intensive electrification in 3,99,829 (67%) villages has been completed and free electricity connections to 246.69 Lakh (62%) BPL households have been released.
- ✓ Cumulatively, total capital subsidy of Rs. 37943.36 Cr. has been released by MOP to REC against these projects.